

1-12-21	CIP X10 / MIT X10	BM
1-12-21	REPLACED PLANT LIGHT SWITCH	BM
1-13-21	CLEANED CHLORIMETER / REFILLED CHLMS	BM
1-19-21	MIT X10	BM
1-26-21	CIP X10 / MIT X10	BM
2-2-21	MIT X10	BM
2-9-21	CIP X10 / MIT X10	BM
2-16-21	MIT X10	BM
2-23-21	CIP X10 / MIT X10	BM
3-2-21	MIT X10	BM
2-27-21	CLEANED CHLORIMETER / REFILLED CHLMS	AG
3-9-21	CIP X10 / MIT X10	BM
3-16-21	MIT X10	AL
3-22-21	CALIBRATE TURB METER	AL
3-23-21	CIP X10 / MIT X10	BM
3-30-21	MIT X10	BM
4-06-21	CIP X10 / MIT X10	BM
4-08-21	CHLORIMETER BUFFER PURPLE - CLEANED / SWAPPED SOLN.	BM
4-13-21	MIT X10	BM
4-13-21	REPLACED PUMP BARS ON CHLORIMETER	BM
4-20-21	CIP X10 / MIT X10	BM
4-27-21	MIT X10	BM
5-4-21	CIP X10 / MIT X10	AL
5-2-21	CALIBRATE TURB METER	BM
5-5-21	REMOVED 1 BOARD FROM INLET DAMS	BM
5-5-21	MAINTAINED / ADJUSTED PRESSURE SUSTAINING VALVE (EVALV)	AL
5-13-21	MIT X10	AL
5-18-21	CIP X10 / MIT X10	BM
5-25-21	MIT X10	BM
5-26-21	BACK WASHED / FLUSHED INLETS	BM

5-27-21	INSTALLED 2 nd SMALL PUMP / PUMP SELECTOR SWITCH.	Bm / AL
6-1-21	CIP X10 / MIT X10	Bm
6-1-21	BLADDER ON #6 UF HAS FAILED (FULL OF WATER)	Bm
6-2-21	REPLACED LEAKING #5 FLOW RESTRICTOR	Bm
6-3-21	REPLACED INFLUENT PSI GAUGES UF #1 / UF #9	Bm
6-8-21	MIT X10	Bm
6-15-21	CIP X10 / MIT X10	Bm
6-15-21	REPLACED INFLUENT PSI GAUGE UF #4	Bm
6-15-21	REPLACED LEAKING #7 FLOW RESTRICTOR	Bm
6-23-21	CIP X10 / MIT X10	AL
6-27-21	Clean Chlorometer + replace chems	AL
6-29-21	MIT X10	Bm
7-6-21	CIP X10 / MIT X10	Bm
7-14-21	MIT X10	AL
7-20-21	MIT X10	Bm
7-27-21	CIP X10 / MIT X10	Bm
7-28-21	CLEANED INLETS / ADDED PEA GRAVEL	Bm / AL
8-3-21	MIT X10	Bm
8-6-21	Replace all controller (1-10) back-up batteries	TW
8-10-21	WILLOW METER STUCK - UNSUCK BY FLUSHING TO WASTE	Bm
8-10-21	MIT X10	Bm
8-17-21	CIP X10 / MIT X10	Bm
8-20-21	REPLACED BATTERY ON GENERAL GENERATOR	Bm
8-24-21	MIT X10	Bm
8-31-21	MIT X10	Bm
8-25-21	FLUSHED PISTON LINES	AL
9-7-21	CIP X10 / MIT X10	Bm
9-14-21	MIT X10	Bm
9-21-21	MIT X10	Bm
9-28-21	CIP X10 / MIT X10	Bm
9-27-21	CALIBRATE TURBIDITY METERS	AL

10/5/21	MIT X10	Bm
10/7/21	NEW CLEARWELL TANKS INTO BUILDING	Bm, AG, AH
10/10/21	NEW SOUTH SIDE ROOF	Bm/AG, AH
10/12/21	MIT X10	Bm
10/19/21	CIP X10 / MIT X10	Bm
10/19/21	CLEANED CHORIMETER / REPLACED CHEMS	Bm
10/26/21	MIT X10	Bm
11/2/21	MIT X10	Bm
11/2/21	6FI FOR SEWER HEATERS INSTALLED	Bm
11/9/21	CIP X10 / MIT X10	Bm
11/16/21	MIT X10	Bm
11/18/21	NEW TANKS ONLINE w/ CONTROL VALVE	Bm/AG
11/23/21	MIT X10	Bm
11/23/21	RAN PUMP #2 24 HOURS	Bm
11/26/21	PREFILTER MAINT / STOPPED LEAKS	Bm/AG
11/30/21	CIP X10 / MIT X10	Bm
11/30/21	GREASED HIGHLINE PUMP	Bm
12/7/21	MIT X10	AG
12/11/21	HIGHLINE BLEEDER / BYPASS PUMPED UP	Bm/AG
12/14/21	MIT X10	Bm
12/16/21	TURND UP BLEEDERS - NEWTON, MURKIS, KUCH $\rightarrow$ 2.0 OPERATOR $\rightarrow$ 1.0	Bm
12/21/21	REPLACED AIR RELIEF VALVE #3	Bm
12/21/21	CIP X10 / MIT X10	Bm
12/26/21	Calibrate turbidimeters	AG
12/29/21	MIT X10	Bm
1/4/22	MIT X10	Bm
1/11/22	CIP X10 / MIT X10	Bm
1/17/22	calibrate Turbidity meters	AG
1/18/22	MIT X10	Bm
1/25/22	MIT X10	Bm

MMWSC TESTING/ REPORTING SCHEDULE 2021

	O.R.	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
BACTERIOLOGICAL (Test live pathogens-one per month)	A.G	13-Jan	25-Feb	25-Mar	16-Apr	7-May	16-Jun	16-Jul	16-Aug	27-Sep	7-Oct	15-Nov	9-Dec
HEALTH DEPT (Disinfection and turbidity report) (Due by the 10th of each month)	R.B	7-Jan	7-Feb	4-Mar	15-Apr	6-May	2-Jun	8-Jul	12-Aug	2-Sep	4-Oct	21-Nov violatio	1-Dec
Division of Water Resources (Water augmentation report) (Due before the end of each month)	B.M.	1-Jan	1-Feb	1-Mar	1-Apr	1-May	1-Jun	1-Jul	1-Aug	1-Sep	1-Oct	1-Nov	1-Dec
DISINFECTION BYPRODUCT	A.G								12-Aug				
NITRATE	A.G								12-Aug				
LEAD AND COPPER	A.G						21-Jun					started	20-Dec
LEAD NOTIFICATIONS (Due one month after lead test)	R.B							7-Jul					
BACKFLOW REPORT	R.B.				15-Apr								
MEMBRANE INTEGRITY	T.W.	4X	4X	4X	4X	4X	5X	4X	5X	4X	4X	5X	7-Dec
VOL ORGANICS (petroleum based contaminants)	A.G								12-Aug				
C.C. REPORT (Consumer confidence report)	R.B				15-Apr			2-Jul					
DISTRIBUTION (endpoint chlorine residual tests)	B.M.	12-Jan			10-Apr								5-Dec
FLUORIDE	A.G												
NITRITE	A.G								12-Aug				
INORGANICS (Heavy metals)	A.G												
SYNTHETIC ORGANICS(12/19)	A.G								12-Aug				
Calibrate Turbidimeters	A.G			22-Mar		2-May				27-Sep	19-Oct		26-Dec
Corrosion control WQP test	B.M.	1/7, 21	2/4, 18	3/4, 23	4/1, 15	5/5, 27	10-Jun	7/1, 16		5X	10/14, 28	11/9, 25	12/11, 23